

STATUS	STOPID	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	TSPROJECTTYPE	SHELTERTYPE	SHELTER DESIGN	CONTRACT PROCUREMENT	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE
	1381	SR 7	GRIFFIN RD	NB	F	DAVIE	STATE	MPO	MP	PENDING DESIGN UPDATE	Mar-12	Aug-12	Aug-13
	709	SR 7	RIVERLAND RD	NB	F	FORT LAUDERDALE	STATE	MPO	M	COMPLETED	Nov-10	Jan-12	Jan-14
	2437	SR 7	DAVIE BLVD	NB	F	FORT LAUDERDALE	STATE	MPO	S	COMPLETED	Nov-10	Jan-12	Jan-14
	3888	SR 7	COMMERCIAL BLVD	NB	F	FORT LAUDERDALE	STATE	MPO	S	COMPLETED	Nov-10	Jan-12	Jan-14
Construction	313	SR 7	PEMBROKE RD	NB	F	HOLLYWOOD	STATE	MPO	M	Completed	Nov-10	Aug-11	Dec-11
Construction	1304	SR 7	SHERIDAN ST	SB	F	HOLLYWOOD	STATE	MPO	S	Completed	Nov-10	Aug-11	Dec-11
Construction	1308	SR 7	JOHNSON ST	SB	F	HOLLYWOOD	STATE	MPO	S	Completed	Nov-10	Aug-11	Dec-11
Construction	1372	SR 7	SHERIDAN ST	NB	F	HOLLYWOOD	STATE	MPO	S	Completed	Nov-10	Aug-11	Dec-11
Construction	4249	SR 7	HOLLYWOOD BLVD	SB	F	HOLLYWOOD	STATE	MPO	M	Completed	Nov-10	Aug-11	Dec-11
Construction	4251	SR 7	WASHINGTON ST	SB	N	HOLLYWOOD	STATE	MPO	M	Completed	Nov-10	Aug-11	Dec-11
Construction	4743	SR 7	HOLLYWOOD BLVD	NB	F	HOLLYWOOD	STATE	MPO	S	Completed	Nov-10	Aug-11	Dec-11
	1396	SR 7	NW 26th Street	NB	N	LAUDERDALE LAKES	STATE	City Grant	MP	PENDING DESIGN UPDATE	Mar-12	Jul-12	Jul-13
	1395	SR 7	NW 24 ST	NB	F	LAUDERDALE LAKES	STATE	City Grant	MP	PENDING DESIGN UPDATE	Mar-12	Jul-12	Jul-13
	1395	SR 7	NW 24 ST	NB	F	LAUDERDALE LAKES	STATE	City Grant	S	COMPLETED	Nov-10	Apr-12	Jul-12
	1396	SR 7	NW 26 ST	NB	N	LAUDERDALE LAKES	STATE	City Grant	MP	PENDING DESIGN UPDATE	Mar-12	Jul-12	Jul-13
	1397	SR 7	NW 29 ST	NB	F	LAUDERDALE LAKES	STATE	MPO	L	PENDING DESIGN UPDATE	Mar-12	Jul-12	Jul-13
	3617	SR 7	OAKLAND PARK BLVD	SB	N	LAUDERDALE LAKES	STATE	City Grant	L	PENDING DESIGN UPDATE	Mar-12	Jul-12	Jul-13
	3886	SR 7	NW 44 ST	NB	N	LAUDERDALE LAKES	STATE	City Grant	L	PENDING DESIGN UPDATE	Mar-12	Jul-12	Jul-13
	4210	SR 7	NW 21 ST	NB	F	LAUDERDALE LAKES	STATE	City Grant	M	COMPLETED	Nov-10	Apr-12	Jul-12
	1279	SR 7	NW 26 ST	SB	F	LAUDERHILL	STATE	MPO	S	COMPLETED	Nov-10	Dec-11	Jun-12
	1282	SR 7	NW 19 ST	SB	F	LAUDERHILL	STATE	MPO	M	COMPLETED	Nov-10	Dec-11	Jun-12
	1285	SR 7	NW 12 ST	SB	N	LAUDERHILL	STATE	MPO	M	COMPLETED	Nov-10	Dec-11	Jun-12
	1392	SR 7	NW 12 ST	NB	F	LAUDERHILL	STATE	MPO	S	COMPLETED	Nov-10	Dec-11	Jun-12
	2897	SR 7	NW 16 ST	SB	F	LAUDERHILL	STATE	MPO	M	COMPLETED	Nov-10	Dec-11	Jun-12
	3626	SR 7	NW 21 ST	SB	F	LAUDERHILL	STATE	MPO	MP	PENDING SHELTER REDESIGN	Jun-12	Nov-12	Nov-13
	3884	SR 7	NW 19 ST	NB	N	LAUDERHILL	STATE	MPO	M	COMPLETED	Nov-10	Dec-11	Jun-12
	5529	SR 7	NW 12 ST	NB	N	LAUDERHILL	STATE	MPO	S	COMPLETED	Nov-10	Dec-11	Jun-12
In Design	1262	SR 7	SOUTHGATE BLVD	SB	F	MARGATE	STATE	MPO	L	Pending	Jun-11	Jan-12	Jun-12
In Design	4284	SR 7	COCONUT CREEK PKW	NB	F	MARGATE	STATE	MPO	L	Pending	Jun-11	Jan-12	Jun-12
In Design	4317	SR 7	ROYAL PALM BLVD	SB	F	MARGATE	STATE	MPO	L	Pending	Jun-11	Jan-12	Jun-12
	507	SR 7	SW 19 ST	SB	N	MIRAMAR	STATE	MPO	S	Pending	Mar-12	May-12	Mar-13
	511	SR 7	MIRAMAR PKY	SB	N	MIRAMAR	STATE	MPO	L	Pending	Mar-12	May-12	Mar-13
	1314	SR 7	SW 40 ST	SB	F	MIRAMAR	STATE	MPO	S	Pending	Mar-12	May-12	Mar-13
Pending Permit	1266	SR 7	KIMBERLY BLVD	SB	F	NORTH LAUDERDALE	STATE	MPO	M	COMPLETED	Nov-10	Oct-11	Dec-11
Pending Permit	1268	SR 7	BLVD OF CHAMPIONS	SB	F	NORTH LAUDERDALE	STATE	MPO	S	COMPLETED	Nov-10	Oct-11	Dec-11
	1270	SR 7	BAILEY RD	SB	F	NORTH LAUDERDALE	STATE	MPO	L	PENDING DESIGN UPDATE	Dec-11	Apr-12	Apr-13
Pending Permit	1406	SR 7	BLVD OF CHAMPIONS	NB	F	NORTH LAUDERDALE	STATE	MPO	M	COMPLETED	Nov-10	Oct-11	Dec-11
	1407	SR 7	SW 12 ST	NB	F	NORTH LAUDERDALE	STATE	MPO	L	PENDING DESIGN UPDATE	Dec-11	Apr-12	Apr-13
	1408	SR 7	KIMBERLY BLVD	NB	F	NORTH LAUDERDALE	STATE	MPO	L	PENDING DESIGN UPDATE	Dec-11	Apr-12	Apr-13
	1387	SR 7	NW 3 ST	NB	N	PLANTATION	STATE	MPO	S	PENDING NEW DESIGN	Jun-12	Oct-12	Oct-13

STATUS	STOPID	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	TSPROJECTTYPE	SHELTERTYPE	SHELTER DESIGN	CONTRACT PROCUREMENT	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE
Pending Design Selection	1273	SR 7	COMMERCIAL BLVD	SB	F	TAMARAC	STATE	MPO	M	PENDING	PENDING	Sep-12	Feb-13
IN DESIGN	3823	SR 7	SW 20 ST	SB	F	UNINCORPORATED	STATE	MPO	M	Completed	Nov-10	Oct-11	Feb-12
	536	SR 7	HALLANDALE BEACH BLVD	NB	F	WEST PARK	STATE	MPO	S	Completed	Nov-10	Jan-12	May-12
	1362	SR 7	SW 40 ST	NB	F	WEST PARK	STATE	MPO	S	Completed	Nov-10	Jan-12	May-12